

Wilson Arch Water & Sewer SSD

PO Box 97 La Sal, UT 84530 www.wilsonarchwaterssd.org

Water project update, Wednesday, July 17, 2024

WHAT IS DONE

- The 8" pipeline along Back of the Arch Dr. has been installed. The pipe needs to be pressure tested and cleaned before water can be charged
- The casing has been installed under HWY 191, and the water pipe is being installed within the casing.
- They are starting to dig up service lines and put water meters in as well. This will
 affect each home as they are taken offline, and the meter is installed.

REMAINING ITEMS

- Remaining items include installing the new 30,000 gallon fiberglass tank on the
 West side and installing the new pumps on the East side. The pipeline that was
 going to be installed on Canyon View has been 'paused' for now, and we will
 reassess when we have a clearer picture of where we sit with available funds at
 the end of the project.
- The contract time for the project ends on August 7th, but we anticipate that there
 may still be work needing to be done past this date (Tank Site and Pump Site
 work)
- Installation of the SCADA (Supervisory Control and Data Acquisition) system that allows online access to the status of the water tanks (4 in total), well pumps, and pressurizing pumps

Water project update, May 18, 2024

HMH will resume construction on Monday, May 20, 2024. There may be up to 9 crew people doing various jobs. Please be considerate of crew working in the roads or on easements to install water meters.

Water project update, April 24, 2024

